

Lower San Gabriel River  
Regional Program Quarterly Report Summary

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Call for Projects FY	FY20-21
Report Year	FY20-21

Row Labels	Project Developer	Report Period	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Sum of Funding Projected	Sum of Funds Awarded to Date	Sum of Expenditures to Date	WASC Notes
<b>Infrastructure Project</b>											
Adventure Park Multi Benefit Stormwater Capture Project	<b>Los Angeles County Public Works</b>	Q3 (January - March)	Design	No	No	N/A	No	\$13,500,000.00	\$2,000,000.00	\$0.00	
		Q4 (April - June)	Design	No	No	N/A	No	\$13,500,000.00	\$2,000,000.00	\$0.00	
Bolivar Park	<b>City of Lakewood</b>	Q3 (January - March)	O&M	No	No	N/A	No	\$1,265,900.00	\$473,000.00	\$204,474.69	
		Q4 (April - June)	O&M	No	No	N/A	No	\$1,265,900.00	\$473,000.00	\$238,031.49	
Caruthers Park	<b>City of Bellflower</b>	Q3 (January - March)	O&M	No	No	N/A	No	\$855,000.00	\$147,000.00	\$4,295.00	
		Q4 (April - June)	O&M	No	No	N/A	No	\$855,000.00	\$147,000.00	\$6,148.44	
El Dorado Regional Project	<b>City of Long Beach</b>	Q3 (January - March)	Design	No	No	Yes	No	\$3,000,000.00	\$900,000.00	\$0.00	
		Q4 (April - June)	Design, Bid/Award	No	No	Yes	No	\$3,000,000.00	\$900,000.00	\$552,560.00	
Mayfair Park	<b>City of Lakewood</b>	Q3 (January - March)	O&M	No	No	Yes	No	\$1,341,200.00	\$253,225.00	\$0.00	
		Q4 (April - June)	O&M	No	No	Yes	No	\$1,341,200.00	\$253,225.00	\$0.00	
Skylinks Golf Course at Wardlow Stormwater Capture Project	<b>City of Long Beach</b>	Q3 (January - March)	Design	No	No	Yes	No	\$10,500,000.00	\$1,047,369.00	\$0.00	
		Q4 (April - June)	Design, Bid/Award	No	No	Yes	No	\$10,500,000.00	\$1,047,369.00	\$409,968.00	
<b>Grand Total</b>								<b>\$60,924,200.00</b>	<b>\$9,641,188.00</b>	<b>\$1,415,477.62</b>	