

Rio Hondo  
Regional Program Quarterly Report Summary

Full reports are available at: <https://portal.safecleanwaterla.org/scw-reporting/map>

Call for Projects FY	FY20-21
Report Year	FY20-21

Row Labels	Project Developer	Report Period	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Sum of Funding Projected	Sum of Funds Awarded to Date	Sum of Expenditures to Date	WASC Notes
<b>Infrastructure Project</b>											
Baldwin Lake and Tule Pond Restoration Project	Los Angeles County Public Works/Flood Control District	Q3 (January - March)	Design	BMP Configuration Modifications, Nature Based Solutions Modifications, Schedule Modifications	No	N/A	No	\$8,500,000.00	\$440,000.00	\$314,000.00	
		Q4 (April - June)	Design	No	No	Yes	No	\$8,500,000.00	\$440,000.00	\$412,316.48	
East Los Angeles Sustainable Median Stormwater Capture Project	Los Angeles County	Q3 (January - March)	Construction	No	No	N/A	N/A	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00	
		Q4 (April - June)	Construction	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00	
<b>Scientific Study</b>											
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q3 (January - March)	Pre-Study and Work Planning, Other, Study Implementation	No	No	N/A	No	\$1,150,000.00	\$250,000.00	\$43,041.29	
		Q4 (April - June)	Other, Study Implementation, Pre-Study and Work Planning	No	No	Yes	No	\$1,150,000.00	\$250,000.00	\$219,312.00	
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q3 (January - March)	Study Implementation	No	A-1 Budget Plan Modifications, A-10 Work Schedule and Completion Date Modifications	N/A	No	\$2,340,000.00	\$910,000.00	\$89,118.02	
		Q4 (April - June)	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$910,000.00	\$252,548.81	
<b>Grand Total</b>								<b>\$37,980,000.00</b>	<b>\$17,200,000.00</b>	<b>\$15,330,336.60</b>	