

Rio Hondo
Regional Program Quarterly Report Summary

Watershed Area	(Multiple Items)
Call for Projects FY	FY20-21
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Infrastructure Project											
Baldwin Lake and Tule Pond Restoration Project	Los Angeles County Public Works/Flood Control District	Q1 (July - September)	Complete	Design	No	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$8,500,000.00	\$3,770,000.00	\$475,172.90
		Q2 (October - December)	Complete	Design	No	No	N/A	No	\$8,500,000.00	\$3,770,000.00	\$550,928.14
East Los Angeles Sustainable Median Stormwater Capture Project	Los Angeles County	Q1 (July - September)	Complete	Design, Construction	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
		Q2 (October - December)	Complete	Design, Construction	No	No	N/A	No	\$7,000,000.00	\$7,000,000.00	\$7,000,000.00
Scientific Study											
LRS Adaptation to Address the LA River Bacteria TMDL for the ULAR Watershed Management Group	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Pre-Study and Work Planning	No	No	Yes	No	\$1,150,000.00	\$750,000.00	\$280,644.25
		Q2 (October - December)	Complete	Other, Study Implementation, Pre-Study and Work Planning	No	No	N/A	No	\$1,150,000.00	\$750,000.00	\$313,622.38
preSIP: A Platform for Watershed Science and Project Collaboration	San Gabriel Valley Council of Governments	Q1 (July - September)	Complete	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$1,820,000.00	\$506,323.81
		Q2 (October - December)	Complete	Study Implementation	No	No	N/A	No	\$2,340,000.00	\$1,820,000.00	\$506,323.81