

**CENTRAL SANTA MONICA BAY  
Regional Program Quarterly Report Summary**

Watershed Area	Central Santa Monica Bay
Call for Projects FY	FY20-21
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
<b>Infrastructure Project</b>											
<b>Beverly Hills Burton Way Green Street and Water Efficient Landscape Project</b>	<b>City of Beverly Hills (Derek Nguyen)</b>	Q1 (July - September)	<b>Complete</b>	Construction	<b>No</b>	No	<b>Yes</b>	No	\$5,000,000.00	\$5,000,000.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	Construction	<b>No</b>	No	<b>Yes</b>	No	\$5,000,000.00	\$5,000,000.00	\$423,250.00
<b>Culver City Mesmer Low Flow Diversion</b>	<b>City of Culver City</b>	Q1 (July - September)	<b>Complete</b>	Other, Construction, Design, Post Construction Monitoring	<b>No</b>	No	<b>Yes</b>	No	\$950,000.00	\$950,000.00	\$0.00
		Q2 (October - December)	<b>Complete</b>	Other, Construction, Design	<b>No</b>	No	<b>N/A</b>	No	\$950,000.00	\$950,000.00	\$0.00
<b>Ladera Park Stormwater Improvements Project</b>	<b>Los Angeles County Public Works</b>	Q1 (July - September)	<b>Complete</b>	Construction	<b>No</b>	No	<b>N/A</b>	No	\$2,000,000.00	\$1,000,000.00	\$1,000,000.00
		Q2 (October - December)	<b>Complete</b>	Construction	<b>No</b>	No	<b>N/A</b>	No	\$2,000,000.00	\$2,000,000.00	\$1,000,000.00
<b>MacArthur Lake Rehabilitation Project</b>	<b>City of Los Angeles, Bureau of Sanitation</b>	Q1 (July - September)	<b>Complete</b>	Planning, Environmental Documentation	<b>No</b>	No	<b>N/A</b>	No	\$20,043,718.00	\$4,000,000.00	\$558,748.80
		Q2 (October - December)	<b>Complete</b>	Planning, Environmental Documentation	<b>No</b>	No	<b>N/A</b>	No	\$20,043,718.00	\$4,000,000.00	\$1,151,429.03
<b>Monteith Park and View Park Green Alley Stormwater Improvements Project</b>	<b>Los Angeles County Public Works</b>	Q1 (July - September)	<b>Complete</b>	Design, Environmental Documentation, Other	<b>No</b>	No	<b>N/A</b>	No	\$4,550,000.00	\$1,400,000.00	\$1,111,227.70
		Q2 (October - December)	<b>Complete</b>	Design, Environmental Documentation, Other	<b>No</b>	No	<b>N/A</b>	No	\$4,550,000.00	\$1,400,000.00	\$1,356,551.76
<b>Sustainable Water Infrastructure Project</b>	<b>City of Santa Monica</b>	Q1 (July - September)	<b>Complete</b>	Construction	<b>No</b>	A-1 Budget Plan Modifications, A-3 Total Activity Cost Modifications	<b>N/A</b>	No	\$7,500,000.00	\$5,000,000.00	\$7,267,953.00
		Q2 (October - December)	<b>Complete</b>	Construction	<b>No</b>		<b>N/A</b>	No	\$7,500,000.00	\$5,000,000.00	\$7,425,884.00
<b>Washington Boulevard Stormwater and Urban Runoff Diversion</b>	<b>City of Culver City</b>	Q1 (July - September)	<b>Complete</b>	Other, Design, Post Construction Monitoring	<b>No</b>	No	<b>Yes</b>	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03
		Q2 (October - December)	<b>Complete</b>	Other, Design, Post Construction Monitoring	<b>No</b>	No	<b>Yes</b>	No	\$3,600,000.00	\$2,400,000.00	\$271,857.03