

Santa Clara River
Regional Program Quarterly Report Summary

Watershed Area	Santa Clara River
Call for Projects FY	(All)
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
Infrastructure Project											
Hasley Canyon Park Stormwater Improvements Project	Los Angeles County Public Works	Q1 (July - September)	Complete	Planning	No	No	N/A	No	\$2,887,500.00	\$2,887,500.00	\$0.00
		Q2 (October - December)	Complete	Planning, Environmental Documentation	No	A-10 Work Schedule and Completion Date Modifications	Yes	No	\$2,887,500.00	\$2,887,500.00	\$0.00
Newhall Park Infiltration	Dan Duncan, Oliver Cramer	Q1 (July - September)	Complete	Planning, Design	No	No	N/A	No	\$18,000,000.00	\$1,801,103.00	\$0.00
		Q2 (October - December)	Complete	Planning, Design	No	No	N/A	No	\$18,000,000.00	\$1,801,103.00	\$0.00