

Upper San Gabriel River
Regional Program Quarterly Report Summary

Watershed Area	Upper San Gabriel River
Report Year	FY21-22

Full reports are available at:

<https://portal.safecleanwaterla.org/scw-reporting/map>

Row Labels	Project Developer	Report Period	Report Status	Active Phase List	Scope Modification	Exhibit Modification	Activity Concern	Activity Delay	Funding Projected	Funds Awarded to Date	Expenditures to Date
FY20-21											
Infrastructure Project											
Barnes Park	City of Baldwin Park	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$14,735,690.00	\$2,500,000.00	\$570,431.12
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$14,735,690.00	\$2,500,000.00	\$645,481.36
Bassett High School Stormwater Capture Multi-Benefit Project	Los Angeles County	Q3 (January - March)	Complete	Planning	No	No	N/A	No	\$31,200,000.00	\$10,200,000.00	\$1,701,488.24
		Q4 (April - June)	Complete	Planning	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$31,200,000.00	\$10,200,000.00	\$1,724,932.87
Encanto Park Stormwater Capture Project	City of Monrovia	Q3 (January - March)	Complete	Design	No	No	N/A	No	\$2,482,248.00	\$1,529,860.00	\$170,962.20
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$2,482,248.00	\$1,529,860.00	\$376,794.67
Garvey Avenue Grade Separation Drainage Improvement Project	City of El Monte	Q3 (January - March)	Complete	Other, Construction, Design	No	No	N/A	No	\$4,000,000.00	\$4,000,000.00	\$0.00
		Q4 (April - June)	Complete	Other, Construction, Design	No	A-10 Work Schedule and Completion Date Modifications	N/A	No	\$4,000,000.00	\$4,000,000.00	\$0.00
Pedley Spreading Grounds	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q3 (January - March)	Complete	Planning, Other	No	No	N/A	No	\$2,825,900.00	\$256,900.00	\$96,103.35
		Q4 (April - June)	Complete	Environmental Documentation, Planning, Other, Design	No	No	N/A	No	\$2,825,900.00	\$256,900.00	\$208,938.85
Wingate Park Regional EWMP Project	City of Covina	Q3 (January - March)	Complete	Other, Design, Construction	No	No	N/A	No	\$24,177,675.00	\$1,837,425.00	\$723,680.54
		Q4 (April - June)	Complete	Other, Design, Construction	No	No	N/A	No	\$24,177,675.00	\$1,837,425.00	\$783,039.79
Scientific Study											

Upper San Gabriel River
Regional Program Quarterly Report Summary

San Gabriel Valley Regional Confirmation of Infiltration Rates	East San Gabriel Valley Watershed Management Group (City of San Dimas, City of Claremont, City of Pomona, City of La Verne)	Q3 (January - March)	Complete	Post-Study, Study Implementation	No	No	N/A	No	\$385,000.00	\$385,000.00	\$363,172.60
		Q4 (April - June)	Complete	Post-Study	No	No	N/A	No	\$385,000.00	\$385,000.00	\$366,614.33
FY21-22											
Infrastructure Project											
Fairplex	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	N/A	No	No	No	No	\$31,900,000.00	\$2,900,000.00	\$0.00
		Q4 (April - June)	Complete	Planning	No	No	N/A	No	\$31,900,000.00	\$2,900,000.00	\$0.00
Lone Hill Park	East San Gabriel Valley Watershed Management Group	Q3 (January - March)	Complete	N/A	No	No	No	No	\$9,900,000.00	\$900,000.00	\$49,266.00
		Q4 (April - June)	Complete	N/A	No	No	No	No	\$9,900,000.00	\$900,000.00	\$49,266.00
FINKBINER PARK STORMWATER CAPTURE PROJECT	City of Glendora	Q3 (January - March)	Complete	N/A	No	No	No	No	\$2,581,286.00	\$0.00	\$0.00
		Q4 (April - June)	Complete	Design	No	No	N/A	No	\$2,581,286.00	\$1,290,643.00	\$0.00